



287 River Rd Norwich, VT 05055 * Office: 603-359-1656

PROJECT TENTATIVE SCHEDULE (9/11/25)

Project: Hanover Water Improvements AREA 4 (Hovey Lane/Buell Street)

Task Order

DATES 2025

1. Shutdown Cut and Cap Existing Mainline Sta. 420+50	(COMPLETE)	
2. Shutdown Cut and Install 3 Valve Cluster (Daytime) work in Lebanon Street and Connect Service	(COMPLETE)	
3. Lebanon Street Roadway Crossing Nightwork	(COMPLETE)	
4. Begin Water Main Install Sta. 425+50 to 415+50 (Lebanon St. Crossing Soccer Field into Hovey Lane)	(COMPLETE)	
5. Reclaim Buell Street and Hovey Lane	(COMPLETE)	
6. End Water Main Install Sta. 425+50 to 415+50 (South of Ledyard Lane)	(COMPLETE)	
7. Fill/Flush/Test/Bacteria	(COMPLETE)	
8. Re-Connect Irrigation Line to School	(COMPLETE)	
9. Connect 2 Services on Hovey (#8 Ledyard Lane and #9 Hovey Lane)	(COMPLETE)	
10. Interconnection 1 Ledyard Lane North	(COMPLETE)	
11. Interconnection 2 Ledyard Lane South with Hydrant	(COMPLETE)	
12. Hydrant Testing Ledyard Lane	(COMPLETE)	
13. Sod High School Field	(COMPLETE)	
14. Grade and Seed Additional Area High School Field	(COMPLETE)	
15. Hydrant Testing Ledyard Lane	(PENDING)	
16. Connect Homes to Temporary Water on Hovey and Buell and Currier	(COMPLETE)	
17. Cut in Valves on Currier Place	(COMPLETE)	
18. Install New Main in Currier Place with Hydrant	(COMPLETE)	
19. Test Waterline in Currier Place	(COMPLETE)	
20. Mainline Install Sta. 402+00 to 415+00	(COMPLETE)	
21. Fill/Flush/Test Buell/Hovey		September 12 th to 16 th
22. Connect Services on Currier Place (Road Closure)		September 15 th
23. Connect Services 402+00 to 415+00 (Road Closure for Crossings)		September 16 th to 19 th
24. Break Down Temporary Water		September 22 nd
25. Fine Grade Roadway and Adjust Structures (Road Closures)		Week of September 22 nd
26. Base Pave		Tentative September 30 th
27. Cleanup/Restoration		October 1 st to October 15 th
28. Demobilize		October 15 th – 17 th

Notes:

- Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.*
- Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.*
- The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.*
- No parking will be allowed on the streets during the hours of construction.*