



287 River Rd Norwich, VT 05055 \* Office: 603-359-1656

## **PROJECT TENTATIVE SCHEDULE**

### **Project: Hanover Water Improvements AREA 1**

#### **Task Order**

#### **Phase 1 – Maple Street, Sargent St, Sargent Ext., and Downing Road**

<b><u>Task Order</u></b>	<b><u>DATES 2025</u></b>
1. Reclaim, Grade, Tree Trimming Maple Street, Sargent Street & Ext. and Downing Road	Week of April 28 <sup>th</sup>
2. Temporary Water Shutdown – Install Temp Valve Reed Road, Cut and Cap River Ridge	May 5 <sup>th</sup>
3. Temp Shutdown Sargent Street – Cut and Cap 6" Cross Connection 57+75	May 6 <sup>th</sup>
4. Install 4" Temp Mainline Maple Street	May 7 <sup>th</sup> to 12 <sup>th</sup>
5. Install 2" Temp Mainline Sargent St, Sargent Ext, and Downing Road	May 13 <sup>th</sup> to 14 <sup>th</sup>
6. Fill and Chlorinate Temporary Waterlines Phase 1	May 14 <sup>th</sup>
7. Upon Passing Sample Connect all Service to Temporary Water Phase 1	May 15 <sup>th</sup> to 21 <sup>st</sup>
8. Begin Mainline Install Maple Street and Sargent Ext.	May 26 <sup>th</sup>
9. End Mainline Install Maple Street and Sargent Ext.	June 10 <sup>th</sup>
10. Fill/Flush/Test/Bacteria Maple Street and Sargent Ext.	June 10 <sup>th</sup> to 13 <sup>th</sup>
11. Begin Mainline Install Downing Road (Starting at End Working Back to Maple Street)	June 16 <sup>th</sup>
12. End Mainline Install Downing Road	June 30 <sup>th</sup>
13. Fill/Flush/Test/Bacteria Downing Road	June 30 <sup>th</sup> to July 3 <sup>rd</sup>
14. Install Service Connections Maple Street and Sargent Ext.	July 1 <sup>st</sup> to July 3 <sup>rd</sup>
15. July 4 <sup>th</sup> Holiday (No Work)	July 4 <sup>th</sup>
16. Install Service Connections Downing Road and Break Down Temporary Water on Downing	July 7 <sup>th</sup> to July 11 <sup>th</sup>
17. Begin Mainline Install Sargent Street (Starting at End, Working Back to Maple Street)	July 14 <sup>th</sup>
18. End Mainline Install Sargent Street	July 23 <sup>rd</sup>
19. Fill/Flush/Test Bacteria Sargent Street	July 23 <sup>rd</sup> to July 28 <sup>th</sup>
20. Install Service Connections on Sargent Street and Break Down Temp	July 29 <sup>th</sup> to August 5 <sup>st</sup>
21. Fine Grade and Base Pave Phase 1	August 4 <sup>th</sup> to August 8 <sup>th</sup>
22. Homeowner Options Prior to October 30 <sup>th</sup> (Pending Homeowner Visits)	
23. Demobilize	November 7 <sup>th</sup>



287 River Rd Norwich, VT 05055 \* Office: 603-359-1656

## Task Order

### **Phase 2 – Reed Road, River Ridge Road, Weatherby**

	<b>DATES 2025</b>
1. Reclaim Phase 2	July 29 <sup>th</sup> to August 1 <sup>st</sup>
2. Install 2" Mainline Temporary Waterline on Reed Road, River Ridge, and Weatherby Fill and Chlorinate	August 5 <sup>th</sup> to August 11 <sup>th</sup>
3. Upon Passing Sample, Connect all Services to Temporary Water Phase 2	August 12 <sup>th</sup> to August 15 <sup>th</sup>
4. Cut and Cap Mainline and Complete Valve Cluster Sta. 8+50 (Shutdown)	August 18 <sup>th</sup>
5. Begin Water Main Install River Ridge Road	August 19 <sup>th</sup>
6. End Water Main Install River Ridge Road	August 27 <sup>th</sup>
7. Begin Water Main Install Reed Road	August 28 <sup>th</sup>
8. End Water Main Install Reed Road	September 4 <sup>th</sup>
9. Begin Water Main Install Weatherby Road	September 5 <sup>th</sup>
10. End Water Mainline Install Weatherby Road	September 16 <sup>th</sup>
11. Fill/Flush/Test/Bacteria	September 17 <sup>th</sup> to September 19 <sup>th</sup>
12. Connect All Services Reed Road, River Ridge Road, and Weatherby	September 22 <sup>nd</sup> to October 3 <sup>rd</sup>
13. Homeowner Options Prior to October 30 <sup>th</sup> (Pending Homeowner Visits)	
14. Fine Grade and Pave Phase 2	Week of October 20 <sup>th</sup>
15. Cleanup and Punchlist	October 20 <sup>th</sup> to November 7 <sup>th</sup>
16. Demobilize	November 7 <sup>th</sup>