



287 River Rd Norwich, VT 05055 * Office: 603-359-1656

PROJECT TENTATIVE SCHEDULE

Project: Hanover Water Improvements AREA 4

Task Order

1. Shutdown Cut and Cap Existing Mainline Sta. 420+50
2. Shutdown Cut and Install 3 Valve Cluster (Daytime) work in Lebanon Street and Connect Service
3. Lebanon Street Roadway Crossing Nightwork
4. Begin Water Main Install Sta. 425+50 to 415+50
5. Reclaim Buell Street and Hovey Lane
6. End Water main Install Sta. 425+50 to 415+50
7. Fill/Flush/Test/Bacteria
8. Restoration Field
9. Connect Services (2 EA)
10. Shutdown Cut and Cap Sta. 4+14 and Connect Ledyard Lane Entrances (Extra Crew)
11. Install New Main in Currier Place
12. Stub Service Line Across Currier Place
13. Fill/Flush/Test Currier Place
14. Install Temp Water Mainline Sta. 402+00 to 415+00 and Chlorinate and Test
15. Connect Temp Services
16. Connect Water Main Currier Place
17. Begin Mainline Install Sta. 402+00 to 415+00
18. End Water Main Install Sta. 402+00 to 415+00
19. Fill/Flush/Test Buell
20. Connect Services 402+00 to 415+00
21. Break Down Temporary Water
22. Homeowner Options Week of September 22nd (Pending Scheduling)
23. Fine Grade and Pave
24. Cleanup/Restoration
25. Demobilize

DATES 2025

July 7th
July 8th
July 9th to 10th
July 11th
July 14th to 15th
July 25th
July 25th to July 30th
July 25th to July 30th
July 31st to August 1st
August 4th
August 5th to 7th
August 8th
August 11th to 13th
August 11th to 13th
August 14th to 18th
August 19th
August 20th
September 5th
September 5th to 10th
September 11th to 15th
September 16th

Week of September 29th
September 29th to October 17th
October 17th