



287 River Rd Norwich, VT 05055 * Office: 603-359-1656

PROJECT TENTATIVE SCHEDULE UPDATED 5/23/25

Project: Hanover Water Improvements AREA 1

Task Order

DATES 2025

Phase 1 – Maple Street, Sargent St, Sargent Ext., and Downing Road

- | | | |
|--|---------------|---|
| 1. Reclaim, Grade, Tree Trimming Maple Street, Sargent Street & Ext. and Downing Road | (COMPLETE) | |
| 2. Temporary Water Shutdown – Install Temp Valve Reed Road, Cut and Cap River Ridge | (COMPLETE) | |
| 3. Install 4" Temp Mainline Maple Street | (COMPLETE) | |
| 4. Install 2" Temp Mainline Sargent St, Sargent Ext, and Downing Road | (COMPLETE) | |
| 5. Fill and Chlorinate Temporary Waterlines Phase 1 | (COMPLETE) | |
| 6. Upon Passing Water Sample Connect all Services to Temporary Water Phase 1 | (COMPLETE) | |
| 7. Shutdown on Maple Street (Impact from Sargent Street Intersection to Lewin Road Intersection for Valve Installation)
<i>SHUTDOWN COULD BE CHANGED TO 15TH IF TEMP WATER AHEAD OF SCHEDULE</i> | (COMPLETE) | |
| 8. Maple Street Water Main Installation | (IN PROGRESS) | May 19 th to May 23 rd |
| 9. Sargent Extension and North End of River Ridge Road (100' from Maple) | | May 27 th to May 30 th |
| 10. Memorial Day (No Work) | | May 26 th |
| 11. Maple Street to Downing Road Intersection (<i>Parking Passes to be Provided if requested</i>) | | June 2 nd to June 3 rd |
| 12. Fill/Flush/Test/Bacteria Maple Street and Sargent Ext. Water Main | | June 4 th to 6 th |
| 13. Downing Road Water Main Installation (Starting Maple Street End Working to End of Road)
<i>(Parking Passes to be Provided if requested)</i> | | June 4 th to June 17 th |
| 14. Fill/Flush/Test/Bacteria Downing Road Water Main | | June 18 ^h to July 20 th |
| 15. Install New House Service Connections Maple Street and Sargent Ext. | | June 18 th to June 20 th |
| 16. Install New House Service Connections Downing Road and Break Down Temporary | | June 23 rd to June 27 th |
| 17. Sargent Street Water Main Installation (Starting at Maple Street end Working to End of Road)
<i>(Parking Passes to be Provided if requested)</i> | | June 30 th to July 15 th |
| 18. July 4th Holiday (No Work) | | July 4 th |
| 19. Fill/Flush/Test Bacteria Sargent Street Water Main | | July 16 th to July 18 th |
| 20. Install Service Connections on Sargent Street and Break Down Temporary Water | | July 21 st to July 25 th |
| 21. Fine Grade and Base Pave Phase 1 (Maple Street, Sargent Street, Sargent Ext. and Downing Road) | | July 28 th to August 1 st |
| 22. Move to Phase 2 | | |
| 23. Homeowner Options Prior to October 30 th (Pending Homeowner Visits) | | |
| 24. Demobilize Phase 1 | | November 7 th |

Notes:

- Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.*
 - Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.*
 - The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.*
 - No parking will be allowed on the streets during the hours of construction.*
- Project Information can be found [Here](#)*





287 River Rd Norwich, VT 05055 * Office: 603-359-1656

Task Order

DATES 2025

Phase 2 – Reed Road, River Ridge Road, Weatherby

- | | |
|---|--|
| 1. Reclaim Phase 2 Roadways Reed Road, River Ridge Road, and Weatherby Road | July 28 th to August 1 st |
| 2. Install 2" Mainline Temporary Waterline on Reed Road, River Ridge, and Weatherby Fill and Chlorinate | August 5 th to August 11 th |
| 3. Upon Passing Water Sample, Connect all Services to Temporary Water Phase 2 | August 12 th to August 15 th |
| 4. Cut and Cap Mainline and Complete Valve Cluster Sta. 8+50 (Water Shutdown) | August 18 th |
| 5. River Ridge Road Water Main Installation | August 19 th to August 27 th |
| 6. Reed Road Water Main Installation | August 28 th to September 4 th |
| 7. Weatherby Road Water Main Installation | September 5 th to September 16 th |
| 8. Fill/Flush/Test/Bacteria New Water Mains | September 17 th to September 19 th |
| 9. Connect All New Services Reed Road, River Ridge Road, and Weatherby | September 22 nd to October 3 rd |
| 10. Homeowner Options Prior to October 30 th (Pending Homeowner Visits) | |
| 11. Fine Grade and Complete Paving Phase 2 Roadways | Week of October 20 th |
| 12. Cleanup and Punchlist | October 20 th to November 7 th |
| 13. Demobilize | November 7 th |

Notes:

- 1. Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.*
- 2. Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.*
- 3. The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.*
- 4. No parking will be allowed on the streets during the hours of construction.*

Project Information can be found Here

