



287 River Rd Norwich, VT 05055 * Office: 603-359-1656

PROJECT TENTATIVE SCHEDULE UPDATED 6/9/25

Project: Hanover Water Improvements AREA 1

Task Order

DATES 2025

Phase 1 – Maple Street, Sargent St, Sargent Ext., and Downing Road

1. Reclaim, Grade, Tree Trimming Maple Street, Sargent Street & Ext. and Downing Road (COMPLETE)
2. Temporary Water Shutdown – Install Temp Valve Reed Road, Cut and Cap River Ridge (COMPLETE)
3. Install 4" Temp Mainline Maple Street (COMPLETE)
4. Install 2" Temp Mainline Sargent St, Sargent Ext, and Downing Road (COMPLETE)
5. Fill and Chlorinate Temporary Waterlines Phase 1 (COMPLETE)
6. Upon Passing Water Sample Connect all Services to Temporary Water Phase 1 (COMPLETE)
7. Shutdown on Maple Street (Impact from Sargent Street Intersection to Lewin Road Intersection for Valve Installation) (COMPLETE)
8. Maple Street Water Main Installation (COMPLETE)
9. Sargent Extension and North End of River Ridge Road (100' from Maple) (COMPLETE)
10. **Memorial Day (No Work)**
11. Maple Street to Downing Road Intersection (COMPLETE)
12. Downing Road Water Main Installation (Starting Maple Street End Working to End of Road) (IN PROGRESS) Completion June 10th
13. Fill/Flush/Test/Bacteria Maple Street and Sargent Ext. Water Main (IN PROGRESS) June 9th to June 11th
14. Fill/Flush/Test/Bacteria Downing Road June 12th to June 16th
15. Sargent Street Water Main Installation (Starting at Maple Street Working Toward End of Road) June 11th to June 18th
(Parking Passes to be Provided if requested)
16. Install New House Service Connections Maple Street and Sargent Ext. June 18th to June 20th
17. Install New House Service Connections Downing Road and Break Down Temporary June 23rd to June 27th
18. Install Service Connections on Sargent Street and Break Down Temporary Water June 30th to July 7th
19. **July 4th Holiday (No Work)** July 4th
20. Fine Grade Roadways in Preparation for Paving and Cleanup July 8th to July 11th
21. Base Paving Week of July 14th
22. Move to Phase 2
23. Homeowner Options Prior to October 30th (Pending Homeowner Visits)
24. Demobilize Phase 1 November 7th

Notes:

1. Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.
2. Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.
3. The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.
4. No parking will be allowed on the streets during the hours of construction.
Project Information can be found [Here](#)





287 River Rd Norwich, VT 05055 * Office: 603-359-1656

Task Order

DATES 2025

Phase 2 – Read Road, River Ridge Road, Weatherby

- | | |
|---|---|
| 1. Reclaim Phase 2 Roadways Reed Road, River Ridge Road, and Weatherby Road | Week of July 14 th |
| 2. Install 2" Mainline Temporary Waterline on Reed Road, River Ridge, and Weatherby Fill and Chlorinate | Week of July 14 th |
| 3. Upon Passing Water Sample, Connect all Services to Temporary Water Phase 2 | July 21 st to July 25 th |
| 4. Cut and Cap Mainline and Complete Valve Cluster Sta. 8+50 (Water Shutdown) | July 28 th |
| 5. River Ridge Road Water Main Installation | July 29 th to July August 5 th |
| 6. Read Road Water Main Installation | August 6 th to August 12 th |
| 7. Weatherby Road Water Main Installation | August 13 th to 21 st |
| 8. Fill/Flush/Test/Bacteria New Water Mains | August 22 nd to August 26 th |
| 9. Connect All New Services Reed Road, River Ridge Road, and Weatherby | August 27 th to September 5 th |
| 10. Homeowner Options Prior to October 30 th (Pending Homeowner Visits) | |
| 11. Fine Grade and Complete Paving Phase 2 Roadways | Week of September 8 th |
| 12. Cleanup and Punchlist | September 11 th to October 1 st |
| 13. Demobilize | October 15 th |

Notes:

- 1. Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.*
- 2. Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.*
- 3. The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.*
- 4. No parking will be allowed on the streets during the hours of construction.*

Project Information can be found Here

