



287 River Rd Norwich, VT 05055 \* Office: 603-359-1656

## **PROJECT TENTATIVE SCHEDULE (8/13/25)**

### **Project: Hanover Water Improvements AREA 4 (Hovey Lane/Buell Street)**

#### **Task Order**

#### **DATES 2025**

1. Shutdown Cut and Cap Existing Mainline Sta. 420+50	(COMPLETE)	
2. Shutdown Cut and Install 3 Valve Cluster (Daytime) work in Lebanon Street and Connect Service	(COMPLETE)	
3. Lebanon Street Roadway Crossing Nightwork	(COMPLETE)	
4. Begin Water Main Install Sta. 425+50 to 415+50 (Lebanon St. Crossing Soccer Field into Hovey Lane)	(COMPLETE)	
5. Reclaim Buell Street and Hovey Lane	(COMPLETE)	
6. End Water Main Install Sta. 425+50 to 415+50 (South of Ledyard Lane)	(COMPLETE)	
7. Fill/Flush/Test/Bacteria	(COMPLETE)	
8. Re-Connect Irrigation Line to School	(COMPLETE)	
9. Connect 2 Services on Hovey (#8 Ledyard Lane and #9 Hovey Lane)	(COMPLETE)	
10. Interconnection 1 Ledyard Lane North	(COMPLETE)	
11. Interconnection 2 Ledyard Lane South with Hydrant	(COMPLETE)	
12. Hydrant Testing Ledyard Lane	(COMPLETE)	
13. Sod High School Field	(COMPLETE)	
14. Grade and Seed Additional Area High School Field	(COMPLETE)	
15. Hydrant Testing Ledyard Lane	(PENDING)	
16. Connect Homes to Temporary Water on Hovey and Buell and Currier	(IN PROGRESS)	August 11 <sup>th</sup> to 13 <sup>th</sup>
17. Cut in Valves on Currier Place	(SHUTDOWN)	August 18 <sup>th</sup>
18. Install New Main in Currier Place with Hydrant		August 19 <sup>th</sup> to August 22 <sup>nd</sup>
19. Test Waterline in Currier Place		August 25 <sup>th</sup> to August 27 <sup>nd</sup>
20. Connect Service on Currier Place		August 27 <sup>th</sup>
21. Begin Mainline Install Sta. 402+00 to 415+00 (Currier Place Heading East Up Buell Street Toward Hovey)		August 25 <sup>th</sup>
22. End Water Main Install Sta. 402+00 to 415+00 (Currier Place Heading East Up Buell Street Toward Hovey)		September 12 <sup>th</sup>
23. Fill/Flush/Test Buell/Hovey		September 15 <sup>th</sup> to 17 <sup>th</sup>
24. Connect Services 402+00 to 415+00		September 18 <sup>th</sup> to 24 <sup>th</sup>
25. Break Down Temporary Water		September 25 <sup>th</sup> to 26 <sup>th</sup>
26. Fine Grade and Pave		Week of September 29 <sup>th</sup>
27. Cleanup/Restoration		September 29 <sup>th</sup> to October 15 <sup>th</sup>
28. Demobilize		October 15 <sup>th</sup>

#### *Notes:*

- Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.*
- Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.*
- The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.*
- No parking will be allowed on the streets during the hours of construction.*