



287 River Rd Norwich, VT 05055 * Office: 603-359-1656

PROJECT TENTATIVE SCHEDULE UPDATED 8/13/25

Project: Hanover Water Improvements AREA 1

Task Order

DATES 2025

Phase 1 – Maple Street, Sargent St, Sargent Ext., and Downing Road

1. Reclaim, Grade, Tree Trimming Maple Street, Sargent Street & Ext. and Downing Road (COMPLETE)
2. Temporary Water Shutdown – Install Temp Valve Reed Road, Cut and Cap River Ridge (COMPLETE)
3. Install 4” Temp Mainline Maple Street (COMPLETE)
4. Install 2” Temp Mainline Sargent St, Sargent Ext, and Downing Road (COMPLETE)
5. Fill and Chlorinate Temporary Waterlines Phase 1 (COMPLETE)
6. Upon Passing Water Sample Connect all Services to Temporary Water Phase 1 (COMPLETE)
7. Shutdown on Maple Street (Impact from Sargent Street Intersection to Lewin Road Intersection for Valve Installation) (COMPLETE)
8. Maple Street Water Main Installation (COMPLETE)
9. Sargent Extension and North End of River Ridge Road (100’ from Maple) (COMPLETE)
10. **Memorial Day (No Work)**
11. Maple Street to Downing Road Intersection (COMPLETE)
12. Downing Road Water Main Installation (Starting Maple Street End Working to End of Road) (IN PROGRESS)
13. Fill/Flush/Test/Bacteria Maple Street and Sargent Ext. Water Main (COMPLETE)
14. Fill/Flush/Test/Bacteria Downing Road (COMPLETE)
15. Sargent Street Water Main Installation (Starting at Maple Street Working Toward End of Road) (COMPLETE)
(Parking Passes to be Provided if requested)
16. Install New House Service Connections Maple Street and Sargent Ext. (COMPLETE)
17. Install New House Service Connections Downing Road and Break Down Temporary (COMPLETE)
18. Install Service Connections on Sargent Street and Break Down Temporary Water (COMPLETE)
19. **July 4th Holiday (No Work)**
20. Fine Grade Roadways in Preparation for Paving and Cleanup (COMPLETE)
21. Base Paving (COMPLETE)
22. Move to Phase 2 (COMPLETE)
23. Cleanup and Punchlist (ONGOING)
24. Demobilize Phase 1

September 8th to October 15th

October 15th

Notes:

1. Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.
2. Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.
3. The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.
4. No parking will be allowed on the streets during the hours of construction.
Project Information can be found [Here](#)





287 River Rd Norwich, VT 05055 * Office: 603-359-1656

Task Order

DATES 2025

Phase 2 – Read Road, River Ridge Road, Weatherby

1. Reclaim Phase 2 Roadways Reed Road, River Ridge Road, and Weatherby Road (COMPLETE)
2. Install 2" Mainline Temporary Waterline (COMPLETE)
3. Upon Passing Water Sample, Connect all Services to Temporary Water Phase 2 (COMPLETE)
4. Cut and Cap Mainline and Complete Valve Cluster Sta. 8+50 (Water Shutdown) (COMPLETE)
5. Weatherby Road Water Main Installation (COMPLETE)
6. River Ridge Road Water Main Installation (COMPLETE)
7. Read Road Water Main Installation (COMPLETE)
8. Fill/Flush/Test/Bacteria New Water Mains
9. Connect All New Services Reed Road, River Ridge Road, and Weatherby
10. Fine Grade and Complete Paving Phase 2 Roadways
11. Cleanup and Punchlist
12. Demobilize

August 14TH to August 18TH
August 14th to September 26TH
Week of September 1st
September 8th to October 15th
October 15th

Notes:

1. *Delays in Traffic will occur between 7 am and 7 pm Monday to Friday during our work hours. Greatest impact will be during water main installation on individual streets outlined above as well as service installations that cross the roadway and during paving operations.*
2. *Please note Driveways will be blocked for access when work occurring directly in front of individual properties. We will communicate as this occurs throughout the work, however please plan accordingly as we approach your property.*
3. *The schedule is subject to change if we are ahead of schedule or running behind on schedule. This schedule will be updated bi-weekly as the project progresses.*
4. *No parking will be allowed on the streets during the hours of construction.*

Project Information can be found Here

